

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Hickory Grove Solar Farm	Date 9-27-2022
Location Hickory Grove Road Horseheads, NY	Permit # NYR11F809
Weather Conditions	Entry Time: 10:36 am
On-Site Representative Present: Johnathan, JHA Consulting	Exit Time: 11:47 am

Construction Site Notes:	
	Site is currently trying to remove compost sock, restore soil/decompact soil and seed/fertilize/mulch site to achieve final stabilization.

Yes	No	N/A		
		X	All erosion and sediment control measures installed/constructed	
		X	All erosion and sediment control measures maintained properly	
		X	Are there currently more than 5 acres disturbed w/o prior approval	
X			Have stabilization measures been initiated in inactive areas	
		X	Are permanent stormwater control measures being implemented	
	X		Was there a discharge into the receiving water on the day of inspection	
	X		Evidence of turbidity or oil in the receiving waters	
			Are weekly inspections being performed?	
			Are the inspections being performed by a qualified individual?	

Corrections Needed:	
-No issues at this time. Soil restoration/decompaction is working to break up the compaction. Soil penetrometer penetrates soil anywhere from 4" to 10" which is ideal for vegetative growth.	

Satisfactory	x	Marginal	Unsatisfactory
Date 9-27-2022	Inspector <i>Jessica Verrigni</i>		



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Hickory Grove Solar
Town of Horseheads
MS4 Construction Insp.
September 27, 2022

BY: Jessica Verrigni, CPESC, CPSWQ



Soil restoration/decompaction and compost sock removal has been performed in some areas.



Soil restoration/decompaction and compost sock removal has been performed in some areas.



Areas where compost sock removed but not yet restored due to moisture.



Standing water is still an issue on lower part of project inside of the fence. Now that it is raining again it is visible.