

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name KFC	Date 5-21-20
Location Grand Central Ave Horseheads, NY	Permit # NYR11E218
Weather Conditions Overcast	Entry Time: 2:25 pm
On-Site Representative Present:	Exit Time: 2:39 pm

Construction Site Notes:	
	Project is complete and awaiting 80% vegetation.

Yes	No	N/A		
		X	All erosion and sediment control measures installed/constructed	
		X	All erosion and sediment control measures maintained properly	
	X		Are there currently more than 5 acres disturbed w/o prior approval	
See note			Have stabilization measures been initiated in inactive areas	
X			Are permanent stormwater control measures being implemented	
	X		Was there a discharge into the receiving water on the day of inspection	
	X		Evidence of turbidity or oil in the receiving waters	
?			Are weekly inspections being performed?	
			Are the inspections being performed by a qualified individual?	

Corrections Needed:
-Erosion has occurred over the rock wier at the center of the pond. The erosion needs to be repaired and the sediment removed from the pond. (The sediment in the pond needs to be taken off site. Once soil is eroded it is not a good material to keep around because it will be very easily mobile.)
-Erosion in the drainage swale from the dumpster pad needs to be repaired.
-Stabilization of open soil is required. Soil is exposed and subject to rain which causes erosion. 80% vegetation is required to finish the project.

Satisfactory	Marginal	X	Unsatisfactory
Date 5-21-20	Inspector <i>Jessica Verrigni</i>		



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT:	KFC
	Village of Horseheads
	Municipal Inspection
	May 21, 2020
BY:	Jessica Verrigni, CPESC, CPSWQ



Soil needs to be stabilized to 80% cover. This area is compacted and may need to be scarified to get grass to grow.



Erosion has occurred in the rock wier overflow. Erosion needs to be repaired and sediment removed.



Soil stabilization over the entire pond is needed.



Erosion in the drainage from dumpster pad down to pond needs to be repaired.