

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Villa's at Gardner Rd	Date 6-30-26
Location Lynhurst ave horseheads, ny	Permit #
Weather Conditions overcast	Entry Time: 9:01 am
On-Site Representative Present: none	Exit Time: 9:12 am

Construction Site Notes:			
			-2 homes under construction on open lots. No work is actively occurring.
			-Catch basins were lowered to allow stormwater into them. Village still wants one more lowered more.

Yes	No	N/A		
x			All erosion and sediment control measures installed/constructed	
	x		All erosion and sediment control measures maintained properly	
	x		Are there currently more than 5 acres disturbed w/o prior approval	
	x		Have stabilization measures been initiated in inactive areas	
x			Are permanent stormwater control measures being implemented	
	x		Was there a discharge into the receiving water on the day of inspection	
	x		Evidence of turbidity or oil in the receiving waters	
x			Are weekly inspections being performed?	
x			Are the inspections being performed by a qualified individual?	

Corrections Needed:			
-Soil stabilization is required in all areas where work is not occurring and soil can be seen. This could require scratching soil surface to prepare seed bed for vegetation to grow.			
-Silt fence needs maintenance on home lots.			

Satisfactory	Marginal	x	Unsatisfactory
Date 6-30-20	Inspector <i>Jessica Verrigni</i>		



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Villa's at Gardner Road
Village of Horseheads
Municipal Inspection
June 30, 2020

BY: Jessica Verrigni, CPESC, CPSWQ



Soil needs to be stabilized.



Soil stabilization needed.



Catch basin tops have been replaced to lower and allow stormwater into them.

