

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Villa's at Gardner Road	Date 8-1-19
Location Lynhurst Avenue Horseheads (V), NY	Permit # NYR11D622
Weather Conditions sunny	Entry Time: 10:42 am
On-Site Representative Present: None at time of inspection	Exit Time: 10:51 am

Construction Site Notes:

-No lots are being constructed at this time.
-Work being completed is corrections to stormwater basin and erosion issues.


Yes	No	N/A	
x			All erosion and sediment control measures installed/constructed
x			All erosion and sediment control measures maintained properly
	x		Are there currently more than 5 acres disturbed w/o prior approval
x			Have stabilization measures been initiated in inactive areas
x			Are permanent stormwater control measures being implemented
	x		Was there a discharge into the receiving water on the day of inspection
	x		Evidence of turbidity or oil in the receiving waters
x			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?

Corrections Needed:

-Areas that were disturbed to access the stormwater basin will need to be stabilized once they sit idle for longer than 14 days.

Satisfactory Marginal Unsatisfactory

Date 8/1/19	Inspector <i>Jessica B. Verrigni</i>
--------------------	---



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Villa's at Gardner Road
Village of Horseheads
Municipal Construction Inspection
August 1, 2019

BY: Jessica Verrigni, CPESC, CPSWQ



CB 3- The erosion around this catch basin has been repaired with gabion stone



The drainage swale that was eroding has been repaired with medium rip rap in the area that was head cutting.



Rock outlet protection has been installed at the inlets into the stormwater basin.



Areas disturbed to clean stormwater forebay out and to install medium riprap protection.