

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



| | |
|--|-----------------------------|
| Project Name Horseheads Hotel | Date 6-6-2022 |
| Location Circle Drive, Horseheads (V), NY | Permit # NYR10Y122 |
| Weather Conditions partly sunny | Entry Time: 11:02 AM |
| On-Site Representative Present: none | Exit Time: 11:12 AM |

| | |
|--------------------------|--|
| Construction Site Notes: | |
| | |
| | -Hotel construction continues to move forward but no outside construction is occurring. The same issues noted on the inspection from 4/11/22 exist at this inspection. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Yes | No | N/A | | |
|-----|----|-----|---|----------|
| | X | | All erosion and sediment control measures installed/constructed | |
| | | X | All erosion and sediment control measures maintained properly | |
| | X | | Are there currently more than 5 acres disturbed w/o prior approval | |
| X | X | | Have stabilization measures been initiated in inactive areas | See note |
| X | | | Are permanent stormwater control measures being implemented | |
| | X | | Was there a discharge into the receiving water on the day of inspection | |
| | X | | Evidence of turbidity or oil in the receiving waters | |
| X | | | Are weekly inspections being performed? | |
| X | | | Are the inspections being performed by a qualified individual? | |

| | |
|---|---|
| Corrections Needed: | |
| 1. | Soil Stabilization- Some areas of soil on the site have been stabilized while other sit open and idle. |
| 2. | Concrete continues to be washed onto the ground and not into a concrete washout. |
| 3. | Concrete curb is broken and water does not get directed to the catch basin. The correction for this needs to be addressed by the owner and the consulting engineer. |
| 4. | Woody vegetation, animal burrows, and material stockpiling is occurring around the stormwater basin. |
| This basin needs to be finished and cleaned up prior to final closeout. | |
| | |

| | | | |
|--------------------|--|----------------|---|
| Satisfactory | Marginal | Unsatisfactory | X |
| Date 6/6/22 | Inspector <i>Jessica Vernigni</i> | | |



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Horseheads Hotel
Village of Horseheads
Municipal Construction Insp.
June 2, 2022

BY: Jessica Verrigni, CPESC, CPSWQ



Concrete curb is not directing stormwater to the catch basin (under plywood).



Concrete washed onto the ground.



Woody vegetation growing around the stormwater basin.



Sediment laden water is getting into the storm sewer.