

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Hilliard Warehouse Expansion	Date 8/13/2021
Location College Ave. City of Elmira	Permit #
Weather Conditions sunny, warm	Entry Time: 8:39 am
On-Site Representative Present: none	Exit Time: 8:50 am

Construction Site Notes:

-Building is under construction. Minimal earthwork is occurring at this time.

Yes	No	N/A	
X			All erosion and sediment control measures installed/constructed
X			All erosion and sediment control measures maintained properly
	X		Are there currently more than 5 acres disturbed w/o prior approval
	X		Have stabilization measures been initiated in inactive areas
X			Are permanent stormwater control measures being implemented
	X		Was there a discharge into the receiving water on the day of inspection
	X		Evidence of turbidity or oil in the receiving waters
X			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?

Corrections Needed:

-Silt fence on the south west end of the building needs to be stapled back to the post.

-Compost socks at the north east end of the building need to overlap. It looks like they were moved and not put back correctly.

-Concrete washout needs to be replaced. At the time of my inspection this was already being addressed.

Satisfactory X Marginal Unsatisfactory

Date 8/13/21 **Inspector** *Jessica Herrigan*



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT: Hilliard Warehouse Expansion
City of Elmira
Municipal Construction Inspection
August 13, 2021

BY: Jessica Verrigni, CPESC, CPSWQ



Silt fence needs to be stapled back to the post on the south west end of the building.



Compost socks need to overlap so water doesn't leave the project area.



Concrete washout needs to be replaced. At the time of my visit they started working on removing this one in preparation of new wash pit.

