

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



| | |
|---|----------------------------|
| Project Name Hilliard Building Expansion | Date 11-14-2019 |
| Location S. Magee Street Elmira (City), NY | Permit # NYR11F218 |
| Weather Conditions overcast, cold | Entry Time: 9:50 am |
| On-Site Representative Present: None | Exit Time: 10:03 am |

Construction Site Notes:

| | |
|--|---|
| | -Work continues on the building. There is not a lot of earthwork occurring. However, there is a tremendous amount of sediment on all paved areas. This sediment is tracking onto roads and getting into storm drainage. |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |
| | |

| Yes | No | N/A | | |
|-----|----|-----|---|--|
| | X | | All erosion and sediment control measures installed/constructed | |
| | | | All erosion and sediment control measures maintained properly | |
| | X | | Are there currently more than 5 acres disturbed w/o prior approval | |
| | X | | Have stabilization measures been initiated in inactive areas | |
| X | | | Are permanent stormwater control measures being implemented | |
| | X | | Was there a discharge into the receiving water on the day of inspection | |
| | X | | Evidence of turbidity or oil in the receiving waters | |
| X | | | Are weekly inspections being performed? | |
| X | | | Are the inspections being performed by a qualified individual? | |

Corrections Needed:

-Construction entrance is needed where traffic exits project onto W. 3rd Street. Tremendous sediment tracking. Sediment clean up is needed.

-Stormwater catch basins around S. Magee Street and W. 3rd Street are not protected from sediment. Inlet protection required in SWPPP.

| | | | |
|----------------------|--|---|----------------|
| Satisfactory | Marginal | x | Unsatisfactory |
| Date 11/14/19 | Inspector <i>Jessica Verrigni</i> | | |



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Hilliard Building Expansion
City of Elmira
Municipal Construction Inspection
November 14, 2019

BY: Jessica Verrigni, CPESC, CPSWQ



New concrete washout and new location.



No construction entrance is installed and sediment is getting tracked off site onto W. 3rd street.



Unprotected catch basin near construction trailer and W. 3rd street.



Unprotected catch basins from S. Magee Street and W. 3rd Street.