

Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control



Project Name LECOM	Date 6-24-19
Location Park Place Elmira, NY	Permit #NYR11E617
Weather Conditions sunny clear	Entry Time: 11:18 am
On-Site Representative Present: NONE	Exit Time: 11:30 am

Construction Site Notes:

-Work on the building continues.
-Site grading contractor is not at the site at this time.
-Masonry area cleaned up around the Water Quality unit.
-New concrete washout installed.

Yes	No	N/A	
x			All erosion and sediment control measures installed/constructed
x			All erosion and sediment control measures maintained properly
	x		Are there currently more than 5 acres disturbed w/o prior approval
x			Have stabilization measures been initiated in inactive areas
x			Are permanent stormwater control measures being implemented
	x		Was there a discharge into the receiving water on the day of inspection
	x		Evidence of turbidity or oil in the receiving waters
x			Are weekly inspections being performed?
x			Are the inspections being performed by a qualified individual?

Corrections Needed:

-Drop inlet protection requires repair. There is no top rail along the top of the frame to make it structurally sound.
-Traffic is entering/exiting at the corner of Park Place and Fourth street. This is not a construction entrance.

Satisfactory **X** Marginal Unsatisfactory

Date 6/24/19 Inspector Jessica Verriggi



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: LECOM
City of Elmira
Municipal Construction Inspection
June 24, 2019

BY: Jessica Verrigni, CPESC, CPSWQ



Traffic moving through area without construction entrance.



Sediment/mud from sit tracked up Park Place.



Wooden top rail not installed.

