

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Barrington West	Date 12-11-19
Location Wexton Court Horseheads (T), NY	Permit # NYR11F212
Weather Conditions cold, sunny	Entry Time: 10:09 am
On-Site Representative Present: Brad Kapral	Exit Time: 10:25 am


Construction Site Notes:			
			-Lot 85 and 86 are under construction.
			-all dry wells have standing water except the dry well located on lot line between lots 85 and 86

Yes	No	N/A		
X			All erosion and sediment control measures installed/constructed	
	X		All erosion and sediment control measures maintained properly	
	X		Are there currently more than 5 acres disturbed w/o prior approval	
X			Have stabilization measures been initiated in inactive areas	
		X	Are permanent stormwater control measures being implemented	
	X		Was there a discharge into the receiving water on the day of inspection	
	X		Evidence of turbidity or oil in the receiving waters	
X			Are weekly inspections being performed?	
X			Are the inspections being performed by a qualified individual?	

Corrections Needed:			
			-Silt fence requires repair in a few locations.
			-Lot 86 will need construction entrance, silt fence (was being installed at time of inspection), and a concrete washout.
			-Contractor needs to submit 4 Hour Erosion and Sediment Control Certificate

Satisfactory Marginal X Unsatisfactory

Date 12/11/19	Inspector Jessica Verrigni
----------------------	-----------------------------------



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Barrington West
Town of Horseheads
Municipal Construction Inspection
December 11, 2019

BY: Jessica Verrigni, CPESC, CPSWQ



Silt fence has been taken down to allow traffic between lots.



Silt fence requires maintenance.



Silt fence being installed on Lot #86



Lot 86- Area where house is going to be has been graded.