

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Hickory Grove Solar Project	Date 8-10-20
Location Hickory Grove Road Horseheads NY	Permit # NYR11F809
Weather Conditions sunny humid	Entry Time: 9:29 am
On-Site Representative Present: Tommy Stubbs, Pfister	Exit Time: 10:06 am

Construction Site Notes:	
	-No active construction is occurring at this time. All trees have been cleared and driveways installed.

Yes	No	N/A		
X			All erosion and sediment control measures installed/constructed	
X			All erosion and sediment control measures maintained properly	
	X		Are there currently more than 5 acres disturbed w/o prior approval	SEE BELOW
X	X		Have stabilization measures been initiated in inactive areas	
	X		Are permanent stormwater control measures being implemented	
	X		Was there a discharge into the receiving water on the day of inspection	
	X		Evidence of turbidity or oil in the receiving waters	
X			Are weekly inspections being performed?	
X			Are the inspections being performed by a qualified individual?	

Corrections Needed:	
Soil Stabilization- much of the site is covered with wood chips however there are large areas where the wood chips mixed with soil and there is more soil than wood chips. In these areas straw mulch needs to be applied. Adding a temporary seeding would also help the site stay below the 5 acre threshold.	

Satisfactory	Marginal X	Unsatisfactory
Date 8/10/20	Inspector <i>Jessica Venetuzo</i>	



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT:	Hickory Grove Solar Project
	Town of Horseheads
	Municipal Inspection
	August 10, 2020
BY:	Jessica Verrigni, CPESC, CPSWQ



Many areas look like they are bare soil but have wood chip mulch stabilization.



Too much soil is mixed with the wood mulch and there are many areas such as this that require further soil stabilization.



Some areas have no soil stabilization.



Construction entrance is in good condition.