

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Scotch Pine Lane Subdivision	Date 5-30-2018
Location Scotch Pine Lane Horseheads, NY	Permit # No Permit
Weather Conditions Sunny, hot	Entry Time: 2:45 pm
On-Site Representative Present: None on site	Exit Time: 3:02 pm


Construction Site Notes:	
	-Footers for first home are poured.
	-No equipment is on site
	-No permit yet but plans have been approved.

Yes	No	N/A	
	X		All erosion and sediment control measures installed/constructed
	X		All erosion and sediment control measures maintained properly
	X		Are there currently more than 5 acres disturbed w/o prior approval
	X		Have stabilization measures been initiated in inactive areas
	X		Are permanent stormwater control measures being implemented
	X		Was there a discharge into the receiving water on the day of inspection
	X		Evidence of turbidity or oil in the receiving waters
X			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?

Corrections Needed:	
	-No construction entrance installed and trucks are entering site through municipal ditch.
	-Concrete washout has not been installed and concrete has been washed onto the ground.
	- Silt fence does not extend far enough on the south west side of the project.
	-Property sits idle with no equipment. Idle land should be stabilized.

Satisfactory Marginal Unsatisfactory X

Date 5-30-18	Inspector <i>James V. [Signature]</i>
---------------------	--



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT:	Scotch Pine Lane Subdivision Town of Horseheads MS4 Construction Inspection May 30, 2018
BY:	Jessica Verrigni, CPESC, CPSWQ



Construction entrance has not been installed on the project and trucks are entering through municipal drainage ditch.



Concrete washed onto the ground. Concrete washout not installed.



Large area of soil on a steep grade is opened up and not stabilized. No equipment is on site so it is sitting idle.



Silt fence requires repair in a number of areas. The silt fence is not installed along the entire length of open disturbed soil.