

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name	Glad Tidings Church	Date	5-30-2018
Location	116 Breesoirt Rd Horseheads, NY	Permit #	NYR11C743
Weather Conditions	Sunny, hot	Entry Time:	3:08 pm
On-Site Representative Present:	Operator from Bella Facia	Exit Time:	3:28 pm

Construction Site Notes:

	- Grading of parking lot and stormwater drainage system is complete.
	- Grading of infiltration basin and topsoiling is occurring at this time.

Yes	No	N/A	
X			All erosion and sediment control measures installed/constructed
X			All erosion and sediment control measures maintained properly
	X		Are there currently more than 5 acres disturbed w/o prior approval
X			Have stabilization measures been initiated in inactive areas
X			Are permanent stormwater control measures being implemented
	X		Was there a discharge into the receiving water on the day of inspection
	X		Evidence of turbidity or oil in the receiving waters
X			Are weekly inspections being performed?
X			Are the inspections being performed by a qualified individual?

Corrections Needed:

-Concrete washout- The washout is installed but some trucks are not using it. There were 3 areas where a truck washed out next to the washout area. Trucks have to wash out into the designated area.
_Infiltration Basin- The low flow channel is filled with water. There is a minimum separation between an infiltration basin and groundwater. Engineer must be contacted and come up with a solution for the problem.

Satisfactory Marginal X Unsatisfactory

Date	5-30-18	Inspector	<i>Joanna Urzigni</i>
-------------	---------	------------------	-----------------------



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14825
Ph. 607.796.2216

PROJECT: Glad Tidings Church
Town of Horseheads
MS4 Construction Inspection
May 30, 2018

BY: Jessica Verrigni, CPESC, CPSWQ



Drop inlet protection has been corrected.



Low Flow Channel for the infiltration basin is filled with water. There is a minimum separation between infiltration practices and groundwater.



Concrete washout is installed however trucks are washing off on the ground right next to it.

