

**Chemung County Stormwater
Construction Inspection
Erosion and Sediment Control**



Project Name Hunter's Run	Date 8-23 & 24-2021
Location Steeple Chase Horseheads, NY	Permit # NYR11F984
Weather Conditions sunny, warm	Entry Time:
On-Site Representative Present: John Mackinster (Bomak), M. Vanderhoff (Horseheads)	Exit Time:

Construction Site Notes:	
	-Contractor is working to build road and install infrastructure including the storm sewer.
	-Discussed the need for all storm sewers to be perforated pipe with smooth interior encased in fabric and stone. Dry wells will be installed with stone and fabric as well.
	-Requested that contractor take photos of all dry wells as installation is occurring as proof of stone and fabric installation

Yes	No	N/A		
X			All erosion and sediment control measures installed/constructed	
X			All erosion and sediment control measures maintained properly	
	X		Are there currently more than 5 acres disturbed w/o prior approval	
		X	Have stabilization measures been initiated in inactive areas	
X			Are permanent stormwater control measures being implemented	
	X		Was there a discharge into the receiving water on the day of inspection	
	X		Evidence of turbidity or oil in the receiving waters	
X			Are weekly inspections being performed?	
X			Are the inspections being performed by a qualified individual?	

Corrections Needed:	
	-No issues at this time

Satisfactory x Marginal Unsatisfactory

Date 8/24/21	Inspector <i>Jessica Herrington</i>
---------------------	--



COUNTY OF CHEMUNG
Chemung County Stormwater Coalition
851 Chemung Street
Horseheads, New York 14845
Ph. 607.796.2216

PROJECT: Hunter's Run
Town of Horseheads
Municipal Inspection
August 23 & 24, 2021

BY: Jessica Verrigni, CPESC, CPSWQ



Storm sewer pipe for installation. Smooth interior and perforated as designed.



Storm sewer pipe for installation. Smooth interior and perforated as designed.



Storm sewer pipe for installation. Smooth interior and perforated as designed.

